

**SCHEME WISE/ PROJECT WISE EXPENDITURE FOR THE FINANCIAL YEAR 2013-14**

**SCHEME-12TH FCA**

SINo	Scheme	Department	Village	JE	Financial Year	Project	Work Code	Project Duration	Case Record No	Sanction Order No	Sanction Order Date	Case Opening Date	Commencement Date	Estimated/Project Cost(Rs. in lakh)	Expenditure Upto last Month(Rs. in lakh))	Expenditure During the Month(Rs. in lakh))	Expenditure Till Date(Rs. in lakh))	Balance(Rs. in lakh))	Completion Date
1	12th FCA	H & UD	Ward-03	Padmini Meher,J.E	2013-14	Construction of CC Road at Fayazaden Gali	12th FCA/SAM/CC ROAD-11961	2 month	691	760	26-Nov-13	26-Nov-13	26-Feb-14	7	5.86388	0	5.86388	1.13612	
2	12th FCA	H & UD	Ward-27	S DASH	2013-14	Improvement of road and drain at Gopal mal main road	12th FCA/SAM/ROAD & DRAIN-08485	2 months	402	3206	15-Jul-13	15-Jul-13	15-Jul-13	10	9.91723	0	9.91723	0.08277	10-Mar-14

**SCHEME-13TH FCA**

1	13th FCA	H & UD	Ward-05	Bikramaditya Mahapatr	2013-14	Construction of CC Road from Raghu Nath Chowdhry house to Kishore House in Ward No 5	13th FCA/SAM/CC ROAD-12550	2 month	23	2434	15-Jul-13	15-Jul-13	25-Nov-13	9.994733	9.94733	0	9.94733	0.047403	22-Nov-14
2	13th FCA	H & UD	Ward-05	D.Prusty	2013-14	Construction of CC Raod near Shiv mandir(DFO Office)	13th FCA/SAM/CC ROAD-10264	2 month	761	1969	02-Jun-14	02-Jun-14	02-Jun-14	1	0.97574	0	0.97574	0.02426	21-Oct-14
3	13th FCA	H & UD	Ward-20	S DASH	2013-14	Construction of CC Road near Nursing Mandir at W No 20	13th FCA/SAM/CC ROAD-10352	2 month	757	2389	30-Jan-14	30-Jan-14	20-Jun-14	2	1.97928	0	1.97928	0.02072	10-Oct-14

**SCHEME-BRGF**

1	BRGF	H & UD	Ward-06	Bikramaditya Mahapatr	2013-14	Construction of CC Drain from Attachaki Pada Sauchalaya to Pyari Farm in W No 6 Burla	BRGF/SAM/DRAIN-13192	2 month	10	130	03-May-12	03-May-12	20-Jan-14	2.93213	2.41605	0	2.41605	0.51608	
2	BRGF	H & UD	Ward-07	Bikramaditya Mahapatr	2013-14	Construction of CC Drain from Parida Res to Chipal Suna Res at Canal Pada	BRGF/SAM/DRAIN-12527	2 month	6	983	03-Mar-14	03-Mar-14	11-Jun-14	2.34	1.7628	0	1.7628	0.5772	27-Nov-14
3	BRGF	H & UD	Ward-04	D.Prusty	2013-14	Construction of CC Road at Forest Colony at Sakhipada,Durgapuja Mandap	BRGF/SAM/ROAD-10344	2 month	773	2330	17-Jun-14	17-Jun-14	17-Jun-14	9	7.29545	0	7.29545	1.70455	20-Nov-14
4	BRGF	H & UD	Ward-09	D.Prusty	2013-14	Construction of CC Road behind radha Krushna temple imp of Kuretoia majhipada	BRGF/SAM/C.C WORK-10345	2 month	775	2327	17-Jun-14	17-Jun-14	17-Jun-14	9	7.2925	0	7.2925	1.7075	10-Oct-14
5	BRGF	H & UD	Ward-09	D.Prusty	2013-14	road with culvert near sarangi babu house W.N 9	BRGF/SAM/ROAD-10313	2 Month	804	2254	11-Jun-14	11-Jun-14	11-Jun-14	3.22	3.02688	0	3.02688	0.19312	16-Dec-14
6	BRGF	H & UD	Ward-09	D.Prusty	2013-14	Improvement of CC Road and Drain at Gandhi Colony	BRGF/SAM/CC ROAD-10992	2 month	764	3204	04-Feb-14	04-Feb-14	22-Aug-14	9	7.13261	0	7.13261	1.86739	21-Oct-14
7	BRGF	H & UD	Ward-07	D.Prusty	2013-14	Improvement of road and drain at Dhuturapada	BRGF/SAM/CC ROAD-10974	2 month	774	3133	05-Feb-14	05-Feb-14	19-Aug-14	9	8.57398	0	8.57398	0.42602	04-May-15

8	BRGF	H & UD	Ward-07	D.Prusty	2013-14	Improvement of road at Dr Isan Nayak Gali W No 7	BRGF/SAM/ROAD-09699	2 months	29	644	05-Nov-13	05-Nov-13	25-Feb-14	9	8.06571	0	8.06571	0.93429	08-Jan-15
9	BRGF	H & UD	Ward-01	Padmini Meher,J.E	2013-14	Construction of CC Road & Drain at Bhawani Field Dhanupali W No 1	BRGF/SAM/CC ROAD-09701	2 months	24	630	06-Nov-13	06-Nov-13	24-Feb-14	8	5.98094	0	5.98094	2.01906	18-May-15
10	BRGF	H & UD	Ward-01	Padmini Meher,J.E	2013-14	Construction of CC Road & Drain at Mahanipada Tushar Mishra Gali Dhanupali at W No	BRGF/SAM/ROAD & DRAIN-09698	2 months	23	628	07-Nov-13	07-Nov-13	24-Feb-14	10	9.02602	0	9.02602	0.97398	14-Nov-14
11	BRGF	H & UD	Ward-02	Padmini Meher,J.E	2013-14	Construction of Hari Omm Nagar and Drain at W No 2	BRGF/SAM/ROAD & DRAIN-09696	2 months	25	677	06-Nov-13	25-Feb-14	25-Feb-14	9	7.93322	0	7.93322	1.06678	16-Mar-15
12	BRGF	H & UD	Ward-02	Padmini Meher,J.E	2013-14	Construction of Kuluthkani Road and Drain at W No 2	BRGF/SAM/ROAD & DRAIN-09693	2 months	26	754	06-Nov-13	26-Feb-14	26-Feb-14	9	7.78766	0	7.78766	1.21234	21-Oct-14
13	BRGF	H & UD	Ward-27	S DASH	2013-14	Construction of CC Road & Drain at Old Wood Godown	BRGF/SAM/ROAD & DRAIN-09694	2 months	4	776	22-Nov-13	22-Nov-13	26-Feb-14	2	1.96769	0	1.96769	0.03231	04-Dec-14
14	BRGF	H & UD	Ward-22	S DASH	2013-14	Construction of CC Road at CHoota tiwari gali from Shankar Yadav residence at W	BRGF/SAM/CC ROAD-10749	2 month	767	2573	30-Jan-14	30-Jan-14	02-Jul-14	4.5	1.26142	0	1.26142	3.23858	13-Feb-15
15	BRGF	H & UD	Ward-26	S DASH	2013-14	Construction of CC Road at Rani bandha W No 26	BRGF/SAM/CC ROAD-09689	2 month	39	647	26-Nov-13	26-Nov-13	25-Feb-14	7	3.47392	0	3.47392	3.52608	
16	BRGF	H & UD	Ward-14	S DASH	2013-14	Construction of CC Road at W No 14	BRGF/SAM/CC ROAD-12285	2 month	777	2593	04-Feb-14	04-Feb-14	02-Jul-14	3.62	2.85521	0	2.85521	0.76479	12-Jan-15
17	BRGF	H & UD	Ward-27	S DASH	2013-14	Construction of CC Road from Bhima Bhoi Main Road to Sankamunda House at Danpali	BRGF/SAM/CC ROAD-09684	2 month	42	722	26-Nov-13	26-Nov-13	26-Feb-14	8.94	6.77578	0	6.77578	2.16422	12-Feb-15
18	BRGF	H & UD	Ward-27	S DASH	2013-14	Construction of CC Road from Biswal Kiran shop to Jayadev Bagarty House Bhima Bhoi	BRGF/SAM/CC ROAD-09702	2 month	41	653	25-Nov-13	25-Nov-13	25-Feb-14	10	9.1485	0	9.1485	0.8515	09-Oct-14
19	BRGF	H & UD	Ward-24	S DASH	2013-14	Construction of Concrete Bathing Ghat at Remed road	BRGF/SAM/BATHING STEP-10748	2 month	19	2248	30-Jan-14	30-Jan-14	11-Jun-14	9	8.13051	0	8.13051	0.86949	17-Mar-15
20	BRGF	H & UD	Ward-29	S DASH	2013-14	Construction of RCC Road and Drain at Various places of Executive Colony W No 29	BRGF/SAM/ROAD & DRAIN-09690	2 months	43	524	25-Nov-13	25-Nov-13	18-Feb-14	18	16.10984	0	16.10984	1.89016	17-Mar-15
21	BRGF	H & UD	Ward-16	S DASH	2013-14	Construction of RCC Road from Modipada Bargach to Panitanki Satia Hotel	BRGF/SAM/ROAD & DRAIN-09692	2 months	31	634	25-Nov-13	25-Nov-13	24-Feb-14	18	15.38411	0	15.38411	2.61589	18-Dec-14
22	BRGF	H & UD	Ward-29	S DASH	2013-14	costn c.c. road from Harijan pada Remed to Gopalpali chowk w.n-24	BRGF/SAM/CC ROAD-10319	2 Month	779	2239	03-Feb-14	03-Feb-14	11-Jun-14	9	7.67988	0	7.67988	1.32012	17-Mar-15
23	BRGF	H & UD	Ward-28	S DASH	2013-14	Improvement of Chinmaya Mission Road at W No 28	BRGF/SAM/ROAD-09691	2 months	45	521	25-Nov-13	25-Nov-13	18-Feb-14	18	17.08	0	17.08	0.92	13-Feb-15
24	BRGF	H & UD	Ward-23	S DASH	2013-14	Improvement of Road & Drain in front of Basantoli W No 23	BRGF/SAM/ROAD & DRAIN-09703	2 month	35	731	25-Nov-13	25-Nov-13	26-Feb-14	9	8.98379	0	8.98379	0.01621	08-Jan-15

25	BRGF	H & UD	Ward-23	S DASH	2013-14	Improvement of road and drain at Poddar Colony W No 23	BRGF/SAM/ROAD & DRAIN-13028	2 month	18	2401	30-Jan-14	30-Jan-14	20-Jun-14	9	7.95351	0	7.95351	1.04649	12-Mar-15
26	BRGF	H & UD	Ward-25	S DASH	2013-14	Improvement of Road from Makhanapada to Dumerpada W No 25	BRGF/SAM/ROAD-09700	2 months	38	632	25-Nov-13	25-Nov-13	24-Feb-14	18	16.97858	0	16.97858	1.02142	13-Jan-15
27	BRGF	H & UD	Ward-21	S DASH	2013-14	RCC Road and drain at various places of Talbhatapada	BRGF/SAM/CC ROAD-10356	2 month	765	2386	30-Jan-14	30-Jan-14	20-Jun-14	18	17.15805	0	17.15805	0.84195	08-Jan-15

#### SCHEME-CC ROAD

1	CC ROAD	H & U D	Ward-16	S DASH	2013-14	Imp. of CC road with drain from existing culvert to Mahadev Mandir	C C ROAD/SAM/CC ROAD-07407	2month	487	3403	23-Jul-13	23-Jul-13	23-Jul-13	3	2.94296	0	2.94296	0.05704	15-May-14
2	CC ROAD	H & U D	Ward-17	S DASH	2013-14	Imp. of road and drain snanti Mirdha house to subash Chattar	C C ROAD/SAM/CC ROAD-07411	2 month	490	3778	07-Aug-13	07-Aug-13	07-Aug-13	4	3.9528	0	3.9528	0.0472	17-Jul-14
3	CC ROAD	H & U D	Ward-21	S DASH	2013-14	Imp. of Talbhatapada Chandanagar Rajiv Colony road with side drain at w.n 21	C C ROAD/SAM/CC ROAD-07415	2Month	497	3512	26-Jul-13	26-Jul-13	26-Jul-13	7	6.43698	0	6.43698	0.56302	03-Jun-14
4	CC ROAD	H & U D	Ward-16	S DASH	2013-14	Imp. of C.C road with side drain from Manikmunda culvert to Nitya bhoi house and narayan	C C ROAD/SAM/CC ROAD-07409	2 month	488	3400	22-Mar-13	22-Mar-13	23-Jul-13	5	3.25348	0	3.25348	1.74652	08-Dec-14
5	CC ROAD	H & U D	Ward-17	S DASH	2013-14	Imp. of C.C road with sidedrain from krushna ready house to Housing Board Colony at	C C ROAD/SAM/CC ROAD-07412	2month	491	3672	06-Aug-13	06-Aug-13	06-Aug-13	6	5.96436	0	5.96436	0.03564	24-Mar-14
6	CC ROAD	H & U D	Ward-18	S DASH	2013-14	Imp. of C.C road with side drain from schoolpada towards Jhupudipada at Cheruapada	C C ROAD/SAM/CC ROAD-07413	2 month	492	3687	06-Aug-13	06-Aug-13	06-Aug-13	4	3.9798	0	3.9798	0.0202	03-Sep-14
7	CC ROAD	H & U D	Ward-14	S DASH	2013-14	Imp. of CC road and drain at Bandhapara w.n 14	C C ROAD/SAM/CC ROAD-07410	2 month	483	3376	23-Jul-13	23-Jul-13	23-Jul-13	4	3.85266	0	3.85266	0.14734	28-Dec-13
8	CC ROAD	H & U D	Ward-24	S DASH	2013-14	Imp. of Durgapali road with side drain at w.n 24	C C ROAD/SAM/CC ROAD-07417	2 month	503	3772	07-Aug-13	07-Aug-13	07-Aug-13	5	4.48052	0	4.48052	0.51948	10-Oct-14
9	CC ROAD	H & UD	Ward-09	D.Prusty	2013-14	Improvement of CC Road & Drain at Gandhi Colony at W No 9	C C ROAD/SAM/CC ROAD-09168	2 month	41	308	01-Feb-14	01-Feb-14	01-Feb-14	3	2.95073	0	2.95073	0.04927	02-Dec-14
10	CC ROAD	H & UD	Ward-09	D.Prusty	2013-14	Improvement of CC Road & Drain at Samleipadar at Ward No 9	C C ROAD/SAM/ROAD & DRAIN-09714	2 month	5	680	25-Feb-14	25-Feb-14	25-Feb-14	2	1.94918	0	1.94918	0.05082	30-Jan-15
11	CC ROAD	H & UD	Ward-08	D.Prusty	2013-14	Improvement of CC Road & Drain at Sidheswar Berna at W No 8	C C ROAD/SAM/CC ROAD-09163	2 month	31	250	22-Jan-14	22-Jan-14	22-Jan-14	10	6.8605	0	6.8605	3.1395	
12	CC ROAD	H & UD	Ward-08	D.Prusty	2013-14	Improvement of CC Road and Drain at Adibasipada	C C ROAD/SAM/CC ROAD-09161	2 month	34	247	22-Jan-14	22-Jan-14	22-Jan-14	4	3.93601	0	3.93601	0.06399	15-May-14
13	CC ROAD	H & UD	Ward-07	D.Prusty	2013-14	Improvement of CC Road and Drain at Arya Vihar Dash Babu Gali towards Nag Babu House	C C ROAD/SAM/CC ROAD-09169	2 month	30	305	01-Feb-14	01-Feb-14	01-Feb-14	10	9.88218	0	9.88218	0.11782	09-Oct-14

14	CC ROAD	H & UD	Ward-01	Padmini Meher,J.E	2013-14	Imp.of road & drain at Amburaipada W.N 1	C C ROAD/SAM/ROAD & DRAIN-07880	2Month	436	3784	07-Aug-13	07-Aug-13	07-Aug-13	3	1.10489	0	1.10489	1.89511	
15	CC ROAD	H & UD	Ward-27	S DASH	2013-14	Imp. of Danipali roadwithside drain at w.n 27	C C ROAD/SAM/CC ROAD-07423	2Month	513	3506	26-Feb-13	26-Feb-13	26-Feb-13	5	4.93268	0	4.93268	0.06732	26-May-15
16	CC ROAD	H & UD	Ward-29	S DASH	2013-14	Imp. of Deheriali road with sidedrain at w.n 29	C C ROAD/SAM/ROAD & DRAIN-07427	2Month	4171	4171	22-Mar-13	22-Mar-13	01-Oct-13	5	4.90296	0	4.90296	0.09704	31-Jan-15
17	CC ROAD	H & UD	Ward-29	S DASH	2013-14	imp.of Anguliapada road with sidedrain at w.n 29	C C ROAD/SAM/ROAD & DRAIN-07428	2Month	524	3497	26-Jul-13	26-Jul-13	26-Jul-13	5	4.90185	0	4.90185	0.09815	18-Jan-14
18	CC ROAD	H & UD	Ward-26	S DASH	2013-14	Improvement of Behera munda road with side drain at w no 26	C C ROAD/SAM/CC ROAD-09164	2 month	77	253	22-Mar-13	22-Mar-13	22-Jan-14	5	4.89687	0	4.89687	0.10313	19-Jun-15
19	CC ROAD	H & UD	Ward-15	S DASH	2013-14	Improvement of CC Rad & Drain near Conservancy Godown at W No 15	C C ROAD/SAM/CC ROAD-09165	2 month	52	256	22-Jan-14	22-Jan-14	22-Jan-14	6	4.34631	0	4.34631	1.65369	
20	CC ROAD	H & UD	Ward-24	S DASH	2013-14	Improvement of Kanijuri Road with side drain at W No 24	C C ROAD/SAM/CC ROAD-09166	2 month	71	259	22-Mar-13	22-Mar-13	22-Jan-14	5	4.14273	0	4.14273	0.85727	12-Mar-15
21	CC ROAD	H & UD	Ward-29	Simanchal Dash	2013-14	Improvement of Khejriapada Road with side drain	C C ROAD/SAM/C.C WORK-04567	2 month	90	35963	29-Dec-12	22-Mar-13	02-Jul-13	5	3.50948	0	3.50948	1.49052	26-Jun-14

#### SCHEME-DEVOLUTINO FUND

1	Devolution Fund	H & UD	Ward-01	Sanjeev Kumar Tappo,J.E	2013-14	Construction of Sauchalaya near Hirakud Junior COLlege at Shiva Mandir Chowk W No 2	Devolution Fund/SAM/Sauchalaya-12564	2 month	40	893	25-Jan-14	25-Jan-14	02-Jun-14	5.5	3.65026	0	3.65026	1.84974	
---	-----------------	--------	---------	-------------------------	---------	---	--------------------------------------	---------	----	-----	-----------	-----------	-----------	-----	---------	---	---------	---------	--

#### SCHEME-MLA LAD

1	MLALAD	H & UD	Ward-03	Narendra Sahu,JE	2013-14	Construction of Community Center at Majhipali Burla NAC	MLALAD/SAM/COMUNITY CENTER-13172	3 month	12	1145	26-Sep-13	26-Sep-13	05-Jul-14	2	2	0	2	0	24-Mar-15
2	MLALAD	H & UD	Ward-15	S DASH	2013-14	Construction of Community Center near Social Star Club beside Hidni High School	MLALAD/SAM/COMUNITY CENTER-10942	2 month	103	3310	29-Nov-08	29-Nov-08	18-Jul-13	1	1	0	1	0	18-Mar-14

#### SCHEME-MP LAD

1	MPLAD	H & UD	Ward-23	S DASH	2013-14	Completion of 6(Six) beds hospital at Khetrajpur Dispensary	MPLAD/SAM/BUILDING-08483	2 months	36	3215	15-Jul-13	15-Jul-13	15-Jul-13	11.6	4.06098	0	4.06098	7.53902	
---	-------	--------	---------	--------	---------	---	--------------------------	----------	----	------	-----------	-----------	-----------	------	---------	---	---------	---------	--

#### SCHEME-MUNICIPAL FUND

1	MUNICIPAL FUND	H & UD	Ward-01	D.Prusty	2013-14	SR of road at Khetipada Chhak	MUNICIPAL FUND/SAM/ROAD-10722	15 days	5	3723	07-Aug-13	07-Aug-13	07-Aug-13	0.097	0.097	0	0.097	0	10-Oct-13
---	----------------	--------	---------	----------	---------	-------------------------------	-------------------------------	---------	---	------	-----------	-----------	-----------	-------	-------	---	-------	---	-----------

2	MUNICIPAL FUND	H & UD	Ward-02	D.Prusty	2013-14	SR of road near Kuluthkani Bridge at W no 2	MUNICIPAL FUND/SAM/ROAD-10723	15 days	6	3744	07-Aug-13	07-Aug-13	07-Aug-13	0.099	0.099	0	0.099	0	10-Oct-13
3	MUNICIPAL FUND	H & UD	Ward-02	D.Prusty	2013-14	SR of road near Kuluthkani bridge at W no 2	MUNICIPAL FUND/SAM/ROAD-10724	15 days	7	3747	07-Aug-13	07-Aug-13	07-Aug-13	0.099	0.099	0	0.099	0	10-Oct-13
4	MUNICIPAL FUND	H & UD	Ward-01	S DASH Sanjeev Kumar	2013-14	Renovation of Statue Platform at Dr JP Childrens Park	MUNICIPAL FUND/SAM/BUILDING-11838	2 month	853	2581	20-Feb-14	20-Feb-14	02-Jul-14	0.2	0.19306	0	0.19306	0.00694	19-Nov-14
5	MUNICIPAL FUND	H & UD	Ward-05	Tappo,J.E	2013-14	Construction of Chandini for Open Well at Nua Hirakud W No 5	MUNICIPAL FUND/SAM/Well-12561	2 month	3	2240	12-Apr-13	12-Apr-13	18-Sep-13	0.795	0.37864	0	0.37864	0.41636	19-Jun-15

#### SCHEME-MV GRANT ULB

1	MV Grant(ULB)	H & UD	Ward-04	D.Prusty	2013-14	Construction of CC Road at Param Jyoti English Medium School	MV Grant(ULB)/SAM/CC ROAD-11725	2 month	417	1836	04-Feb-14	04-Feb-14	27-May-14	5.21	4.88265	0	4.88265	0.32735	05-Nov-14
2	MV Grant(ULB)	H & UD	Ward-05	D.Prusty	2013-14	COstruction of CC Road near DFO Office	MV Grant(ULB)/SAM/Repair & Renovation, Toilet, Boundary Wall-	2 month	19	6161	05-Aug-13	05-Aug-13	29-Nov-13	3	2.83204	0	2.83204	0.16796	11-Dec-13
3	MV Grant(ULB)	H & UD	Ward-09	D.Prusty	2013-14	Construction of CC Road near Geetanjali Panda House at W No 9	MV Grant(ULB)/SAM/CC ROAD-09159	2 month	18	299	01-Feb-14	01-Feb-14	01-Feb-14	3.5	3.48585	0	3.48585	0.01415	25-Oct-14
4	MV Grant(ULB)	H & UD	Ward-12	D.Prusty	2013-14	Construction of Culvert at Tibrewal Gali	MV Grant(ULB)/SAM/CULVERT-10707	1 month	547	2856	21-Feb-14	21-Feb-14	21-Jul-14	0.495	0.49453	0	0.49453	0.00047	20-Nov-14
5	MV Grant(ULB)	H & UD	Ward-09	D.Prusty	2013-14	Improvement of road at Sarlakani at Ward no 9	MV Grant(ULB)/SAM/ROAD-10993	2 month	793	3201	04-Feb-14	04-Feb-14	22-Aug-14	5	4.25381	0	4.25381	0.74619	20-Nov-14
6	MV Grant(ULB)	H & UD	Ward-27	S DASH	2013-14	Construction of CC Road at Kultapada	MV Grant(ULB)/SAM/CC ROAD-11214	2 month	35	4	27-Jan-14	03-Feb-14	02-Jun-14	10	9.91019	0	9.91019	0.08981	08-Sep-14
7	MV Grant(ULB)	H & UD	Ward-28	S DASH	2013-14	COstruction of CC Road at New Colony at w 28	MV Grant(ULB)/SAM/CC ROAD-10881	2 month	789	2998	04-Feb-14	04-Feb-14	02-Aug-14	3.5	3.36467	0	3.36467	0.13533	23-Dec-14
8	MV Grant(ULB)	H & UD	Ward-29	S DASH	2013-14	Construction of CC Road at Sushil SHarma Gali SRIT Colony	MV Grant(ULB)/SAM/CC ROAD-10982	2 month	787	3136	03-Feb-14	03-Feb-14	19-Aug-14	5	4.91018	0	4.91018	0.08982	05-Dec-14
9	MV Grant(ULB)	H & UD	Ward-29	S DASH	2013-14	Construction of CC Road from Sanjay Pradhan House to Main road at Amrut Vihar	MV Grant(ULB)/SAM/CC ROAD-11549	2 month	17	3852	03-Feb-14	03-Feb-14	27-Oct-14	13.5	9.20687	0	9.20687	4.29313	26-Mar-15
10	MV Grant(ULB)	H & UD	Ward-29	S DASH	2013-14	Construction or drain in front of S.N Mohanty House at Jagannath Colony 3rd lane, W	MV Grant(ULB)/SAM/DRAIN-10756	2 month	6	2894	03-Feb-14	03-Feb-14	18-Jul-14	3.02	2.19733	0	2.19733	0.82267	05-Dec-14
11	MV Grant(ULB)	H & UD	Ward-27	S DASH	2013-14	improvement of road and protection of wall near culvert at Kultapada	MV Grant(ULB)/SAM/ROAD-10946	2 month	750	3098	02-Jan-14	02-Jan-14	13-Aug-14	1	0.97909	0	0.97909	0.02091	31-Jan-15
12	MV Grant(ULB)	H & UD	Ward-27	S DASH	2013-14	Improvement of Road at Pragati Vihar back side of Barun Plaza Darzee babu lane	MV Grant(ULB)/SAM/ROAD-09158	2 month	27	262	08-Aug-13	08-Aug-13	22-Jan-14	3	2.89202	0	2.89202	0.10798	04-Dec-14

**SCHEME-NIGHT SHELTER**

1	Night Shelter	H & UD	Ward-17	S DASH	2013-14	Construction of Night Shelter at Sambalpur Municipality at Modipada	Night Shelter/SAM/RESTSHE D-12008	3 month	417	3846	03-Feb-14	03-Feb-14	27-Oct-14	32	25.43295	0	25.43295	6.56705	
---	---------------	--------	---------	--------	---------	---	-----------------------------------	---------	-----	------	-----------	-----------	-----------	----	----------	---	----------	---------	--

**SCHEME-NRB**

1	NRB	H & UD	Ward-10	D.Prusty	2013-14	Renovation of Municipality Office Stair Case Sambalpur	NRB/SAM/RENOVATION-12456	2 month	852	2578	12-Jun-14	12-Jun-14	02-Jul-14	0.207	0.20438	0	0.20438	0.00262	20-Jan-15
2	NRB	H & UD	Ward-10	S DASH	2013-14	Completion work of building at Municipality campus	NRB/SAM/BUILDING-10989	2 month	15	2669	03-Feb-14	03-Feb-14	04-Jul-14	5.28	5.21079	0	5.21079	0.06921	20-Jan-15

**SCHEME-PUBLIC TOILET GRANT**

1	Public Toilet Grant	H & UD	Ward-11	D. BISWAL, JE	2013-14	Renovation of Sauchalaya at Nandapada	Public Toilet Grant/SAM/Sauchalaya-11053	1 moth	11	5	03-Oct-13	03-Oct-13	11-Dec-13	0.94	0.91981	0	0.91981	0.02019	23-Jun-14
2	Public Toilet Grant	H & UD	Ward-01	S DASH	2013-14	Cleaning & Sand filling of Rajghat,Sambalpur	Public Toilet Grant/SAM/Sauchalaya-10720	1 month	718	5	27-Jan-14	27-Jan-14	18-Feb-14	0.3	0.29857	0	0.29857	0.00143	24-Jun-14
3	Public Toilet Grant	H & UD	Ward-01	S DASH	2013-14	Renovation of Sauchalaya at Ghunghutipada,Sambalpur	Public Toilet Grant/SAM/Sauchalaya-10719	1 month	608	5	27-Jan-14	27-Jan-14	11-Dec-13	0.94	0.93139	0	0.93139	0.00861	24-Jun-14
4	Public Toilet Grant	H & UD	Ward-01	S DASH	2013-14	Renovation of Sauchalaya near Samaleswari Mandir	Public Toilet Grant/SAM/Sauchalaya-10718	1 month	609	6336	03-Oct-13	03-Oct-13	11-Dec-13	0.64	0.62711	0	0.62711	0.01289	09-May-14